

All 46 lines are 5 line counterweight single purchase except as noted
 Grid height is 58'-2" to underside of shiv well, 59'-0" to top of ribbons
 D.S. edge of grid starts 1'-6" U.S. of Plaster line

Set #	from P.L	house rep use	show use	notes
1	2'-0"	Portal Border	Arbor over loading door	38' of travel
2	2'-6"	Portal Legs	Arbor over loading door	38' of travel
3	3'-0"	Empty		
4	3'-6"	Empty		
5	4'-6"	#1 Elec		House Trim 24'
6	6'-6"	Empty		
7	7'-6"	movie screen		Does not Strike
8	8'-0"	#2 Border		
9	8'-6"	#2 Legsa		
10	9'-6"	#1 Ceiling		Does not Strike
11	10'-6"	#2 Elec		House Trim 24'
12	11'-6"	Empty		
13	12'-0"	Empty		
14	12'-6"	Empty		
15	13'-0"	Empty		
16	13'-6"	#3 Elec		
17	14'-6"	#4 Elec		House Trim 25'-6"
18	15'-0"	Empty		
19	15'-6"	#3 Border		
20	16'-0"	#3 Legs		
21	16'-6"	Empty		
22	17'-6"	#5 Elec		House Trim 24'
23	19'-0"	#2 Ceiling		Does not Strike
24	20'-0"	Midstage Blackout		
25	21'-0"	Empty		
26	21'-6"	# 4 Border		
27	22'-0"	#4 Legs		
28	22'-6"	Empty		
29	23'-6"	# 6 Elec		House Trim 24'
T1	26'-9"	Orchestra Shell Backwall	on Truss and Motors	Does not Strike
30	28'-0"	Border		
31	29'-4"	#5 Legs		
32	30'-0"	Black Scrim		
33	30'-6"	Opera Drop		House Trim 24'
34	32'-0"	7 Elec		House Trim 26'
35	33'-0"	Empty		
36	33'-6"	Empty		
37	34'-6"	Empty		
38	35'-0"	Empty		
39	36'-6"	#6 legs		
40	37'-0"	CYC		
41	38'-0"	Blackout		
42	38'-6"	Empty		
43	39'-0"	Empty		
44	39'-6"	Empty		
45	40'-6"	Empty		
46	41'-0"	Empty		